Corrective Maintenance Work Order

Print Date: 10/6/2020

WO#: 332425 HIGH LEGIONELLA LEVEL - 4 CCD - 440.01

Safety Incident #:

Account: 1065 - CCD Type: Corrective Maintenance Date Orig: 9/18/2020

Site: Priority: High Time Orig: 14:30

Building: Status: ACTIVE Date Avail:

Location: Sub-Status: ISSUED Date Needed:

Skill: Boiler Operator

Req Name: Req Phone: Req Pager:

Req Remarks:

| Assignments | | | | | |
|-------------|-----------------|----------------|--|--|--|
| Resource # | Resource Name | Resource Phone | | | |
| rhfw9621 | Poole, Thomas | 518-471-3619 | | | |
| 42354 | Wisenburn, John | 518-471-3144 | | | |

| Time Charges | | | | | | | |
|--------------|----------------|-----------|------------|---------|--|--|--|
| Resource # | Resource Name | Date | Hours | Cost | | | |
| 42354 | John Wisenburn | 10/1/2020 | 0.50000000 | \$12.50 | | | |
| 42354 | John Wisenburn | 9/30/2020 | 0.50000000 | \$12.50 | | | |
| 42354 | John Wisenburn | 9/29/2020 | 0.50000000 | \$12.50 | | | |
| 42354 | John Wisenburn | 9/28/2020 | 0.50000000 | \$12.50 | | | |
| 42354 | John Wisenburn | 9/21/2020 | 2.00000000 | \$50.00 | | | |
| rhfw9621 | Thomas Poole | 9/23/2020 | 0.50000000 | \$11.25 | | | |
| rhfw9621 | Thomas Poole | 9/22/2020 | 1.00000000 | \$22.50 | | | |
| rhfw9621 | Thomas Poole | 9/18/2020 | 0.17000000 | \$3.83 | | | |

Problem Code: Cause Code: Total Time: 5.67000000

Action Code: Item Code: Labor Cost: \$137.58

Material Cost: \$0.00

Total WO Cost: \$137.58

Completed By: ______ Date: ____

Comments: FLUSHED SINKS - TOOK CHLORINE DIOXIDE READINGS

(TC 09/22/20209/22/2020 10:03:14 AM, Thomas Poole)

FLUSHED FIXTURES (6) FROM CORRECTIVE WORK ORDERS PLUS ADDITIONAL (14) IN PREPARATION FOR LEGIONELLA TESTING SCHEDULED FOR 11-01-2020. TRPoole

(TC 09/23/20209/23/2020 2:16:39 PM, Thomas Poole)
CLEANED FAUCETS WITH LIME AWAY & DISINFECTANT CLEANER - TRPoole

(TC 09/25/2020 07:13:56 AM, Wisenburn, John)

removed existing caulk around counter top , removed counter top , faucet , replaced trap and cleared drain , installed faucet reinstalled counter top ,caulked and painted wall

(TC 09/21/2020 07:13:56 AM, Wisenburn, John)

removed existing caulk around counter top , removed counter top , faucet , replaced trap and cleared drain , installed faucet reinstalled counter top ,caulked and painted wall

Corrective Maintenance Work Order

Print Date: 10/6/2020

WO#: 332425 HIGH LEGIONELLA LEVEL - 4 CCD - 440.01

(TC 09/28/2020 08:54:50 AM, Wisenburn, John) flushed hot side

(TC 09/29/2020 08:55:29 AM, Wisenburn, John) flushed hot side

(TC 09/30/2020 08:56:11 AM, Wisenburn, John) flushed hot side

(TC 10/01/2020 08:56:50 AM, Wisenburn, John) flushed hot side