NALCO SERVICES REPORT

Client: Albany Memorial Hospital

Site Address: 600 Northern Blvd. Albany, NY12204

Attention: Larry Tilton

Copies To: _____ Dakota Snyder, Mike Pidlypchak

Purpose of visit:

Routine Envirox Service

	Water Analysis and Performance Indicators									
Envirox Location	Alarms?	CIO ₂ Monitor Reading	CIO ₂ DPD Test	CIO₂ Probe Re- calibrated?	-	WM GPM	Water Meter Total	Changed?	NaClO₂	CIO2 Dosing Pump Settings
Cold	No	0.37	0.45	No	No	98	1533725	DT, MAC	, 42.5	56%
								Gen		125 gpm Max

	Operational System Checks							
Envirox Location	Incoming Water Hardness	Softener	Pump	NaClO₂ Pump Rebuilt?	Generator internal PSI? (2-10)	Cassette Voltages (8-35)	Cassette Hours x/x/x/x	Salt in Brine Tank?
Main	60 ppm	0 ppm	Yes	Yes	3.0	26.4/25.5	2000/2000	Yes

Domestic Water System Representation								
Location	1st FI Emergency Sink	2nd Fl South Waiting Sink	4th FI CCD Rm 2	6th FI Rm 619	6th FI South Waiting Sink			
Time	12:25 pm	1 pm	1:15 pm	1:30 pm	1:45 pm			
CLO ₂ Test	Hot- ND Cold- 0.21 ppm	Hot- ND Cold- 0.36 ppm	Hot- ND Cold- 0.34 ppm	Hot- ND Cold- 0.27	Hot- ND Cold- 0.15ppm			
Odor? Y/N	No	No	Hot Chlorite- 0.69 ppm	No	Hot Chlorite- 0.46 ppm			

Inventories								
Envirox Location	# of Cassettes		Generator & Monitor Pre- filters	Dosing	up (Lbs)	CIO2 Probe Rebuild Kits	Electrolyte (ml)	Dosing Pump Rebuild Kits
Main	0 NSF 1000	42.5	2	6	35	1	N/A	1
			26					

Final Checks: Timer setting = 0 min/hr $\sqrt{}$ Electronic Valve = 55-65% $\sqrt{}$ Check for leaks $\sqrt{}$ Feedwater PSI = 35-40 $\sqrt{}$

Comments:

Found mysterious soft silt material on prefilters and within sample flow cell. Cassette running data indicated those were also affected by the material making internal penetration. Changed cassettes and operating conditions inproved. CIO2 level in the 6th floor South Waiting area was slightly low. Hot residuals were all non-detects. All other tests were within range. Equipment operating normally after cassette change out and filter replacement/cleaning.

Parts for next trip:

NSF 1000 (2)

Note: CIO2 = (Chlorine Dioxide), NaCIO2 = (Sodium Chlorite, HYG-25, Precursor)

Technician:	Colin Mossbrucke			

Date: 8/3/18

Customer	Signature:
----------	------------

Nalco makes no warranties with respect to water system biohazards from waterborne pathogens including but not limited to Legionella bacteria. Nalco does not and cannot make any guarantee or warranty that the risk of the presence of Legionella or the risk of legionellosis has been reduced or eliminated by reason of the Program.

Signature:

